

Projects in Progress - CIP rev 14 - 17 Report

SCHOOL NAME	DM	A/E	PM	CONTRACTOR	TYPE WORK	EST SC DATE	DATE BID	VALID STATUS	NEXT MILESTONE	VALID COMMENTS
ELEMENTARY SCHOOLS										
Allen ES	Stephen Johnston	PDG	Jeff Wagner	RYAN MECHANICAL	Chiller Replacement and BAS	02/28/14	09/18/13	Construction (80%)	Substantial Completion (02/28/2014)	
Bell ES	Steve Johnston	APTUS	Tom Reece	CORE Construction	CMAR Pkg #2 - ER/TR, LAN, Instructional Wall	04/30/15	11/12/13	Design (60%)	Design Review (60%)	CMAR Package 2. Value Engineering in progress.
Blue Diamond ES	John Cernusca	HPA	Ken Baker	DATAPLUS COMMUNICATIONS, INC.	LAN Replacement	06/03/14	02/11/14	Construction (10%)	Substantial Completion (6/3/2014)	As of March 31, Work in progress
Bowler, J. ES	Steve Johnston	TJ Krob	Tim Kusz	SLETTEN CONSTRUCTION OF NEVADA, INC.	CMAR Pkg #1 - Instructional Wall, LAN, ER/TR, CCTV, Fire Alarm	12/29/14	01/31/14	Design (Complete)	Contract Award 3/14/2014	Contract Award date of 3/14/2014 based on no "may recommends" allowed.
Bracken ES	Stephen Johnston	Harris Engineers	Ken Baker		LAN, CCTV, ER/TR, Instructional Wall, Security Doors at Office, Security Gates at Entrance	06/22/15	11/20/14	Design (30%)	Design Review (60%)	As of March 31, 2014 redesign to remove ER Buildings etc
Crestwood ES	Steve Johnston	TJ Krob	Tim Kusz	SLETTEN CONSTRUCTION OF NEVADA, INC.	CMAR Pkg #1 - CCTV, Intrusion Alarm, LAN, Instructional Wall, ER/TR, Clock/Intercom	12/29/14	01/31/14	Design (Complete)	Contract Award 03/14/2014	Contract award 03/14/2014 based on no "may recommends" authorized to BOT.
Diskin ES	Stephen Johnston	Precision Design Group	Steven L. Holyoak	US MECHANICAL, LLC.	Chiller Replacement	07/08/14	01/21/14	Board Award	Contract Award	
Eisenberg ES	John Cernusca	JBA	Ken Baker	DATAPLUS COMMUNICATIONS, INC.	LAN Replacement	10/13/14	03/04/14	Construction (10%)	Substantial Completion (10/13/2014)	As of March 31, 2014 Board Approval 4/10

Projects in Progress - CIP rev 14 - 17 Report

SCHOOL NAME	DM	A/E	PM	CONTRACTOR	TYPE WORK	EST SC DATE	DATE BID	VALID STATUS	NEXT MILESTONE	VALID COMMENTS
Hancock ES	Steve Johnston	TJ Krob	Tim Kusz	SLETTEN CONSTRUCTION OF NEVADA, INC.	CMAR Pkg #1 - Intercom/Clock, CCTV, Instructional Wall, Intrusion Alarm, LAN, ER//TR	12/29/14	01/31/14	Design (Complete)	Contract Award 03/14/2014	Contract award on 03/14/2014 based on no "may recommends" authorized to BOT.
Hancock ES	Steve Johnston	Lee&Sakahara	Chuck McQuerry	COMMERCIAL ROOFERS, INC.	Roof Replacement Pkg #8	12/01/13	07/11/13	Construction (99%)	Substantial Completion (2/1/2014)	Walk Pad issues.
Hewetson ES	Steve Johnston	Harris Engineers	Ken Baker		LAN, CCTV, ER/TR, Intrusion Alarm, Instructional Wall, Security Doors & Gates	06/22/15	11/20/14	Design (30%)	Design Review (60%)	As of March 31, , 2014 Redesign for the removal of the ER buildings, etc.
Hill ES	Steve Johnston	JBA	Ken Baker	COMMUNICATION ELECTRONIC SYSTEMS	LAN Replacement	10/13/14	03/04/14	Construction (10%)	Substantial Completion (10/13/2014)	As of March 31, , 2014 Board Approval 4/10
Jacobson ES	Steve Johnston	MSA	John Regan	TELE/DATA CONTRACTORS	Intrusion Alarm, Clock/Intercom and LAN Replacement	05/23/13	07/05/12	Construction (Closeout)	Archive	
Kelly ES	Steve Johnston	LSA	Tom Reece	CORE Construction	CMAR Pkg #2 - Electrical System, LAN, ER/TR, CCTV, Intrusion Alarm, Instructional Wall, Fire Alarm, Clock/Intercom	04/30/15	11/12/13	Design (60%)	Design Review (60%)	Value Engineering in progress.
Lincoln ES	John Cernusca	PDA	Ken Baker	DATAPLUS COMMUNICATIONS, INC.	Clock/Intercom System Replacement	05/15/14	12/03/13	Construction (20%)	Substantial Completion (5/15/2014)	As of March 31, 2014 Work in progress
Lynch ES	Steve Johnston	MSA	Steven L. Holyoak	DATAPLUS COMMUNICATIONS, INC.	CCTV System Replacement	08/24/13	04/18/13	Construction (95%)	Substantial Completion	
Miller, John F.	Josh Chesnik	TSK/CORE	Tim Kusz	CORE Construction	Replacement Special Education School (Design Build)	12/27/12		Construction (Complete)	Completion of Closeout Documents	Design/Build with TSK and CORE

Projects in Progress - CIP rev 14 - 17 Report

SCHOOL NAME	DM	A/E	PM	CONTRACTOR	TYPE WORK	EST SC DATE	DATE BID	VALID STATUS	NEXT MILESTONE	VALID COMMENTS
Mitchell ES		MSA Engineering	Tom Reece	BIG TOWN MECHANICAL	LAN Upgrade	03/28/11		Construction (Closeout)	Archive	Lan was rolled into HVAC Modernization project by change order.
Squires ES	Mark Emelko	NRC	Tom Reece	NEVADA DB ELECTRIC, INC.	Clock/Intercom Replacement		05/16/13	Construction (Complete)	Completion of Closeout Documents	
Twin Lakes ES	Mark Emelko	NRC	Tom Reece	COMMUNICATION ELECTRONIC SYSTEMS	Clock/Intercom System Replacement	10/14/13	06/12/13	Construction (Complete)	Archive	
Twin Lakes ES	Steve Johnston	LeeSak	Chuck McQuerry	COMMERCIAL ROOFERS, INC.	Roof Replacement Pkg #8	11/29/13	07/11/13	Construction (Complete)	Completion of Closeout Documents	Walk pad question.
Ullom ES	Steve Johnston	PSC	Tim Kusz	SLETTEN CONSTRUCTION OF NEVADA, INC.	CMAR Pkg #1 - Fire Alarm, Security Doors and Gates, CCTV, LAN, Clock/Intercom, ER/TR, Electrical System, Instructional Wall, Intrusion Alarm, Chain Link Fence	12/29/14	01/31/14	Design (Complete)	Contract Award 03/14/2014.	Ccontract award on 03/14/2014 based on no "may recommends' authorized to BOT.
Variety	Steve Johnston	Des-Bld - KGA	Chuck McQuerry	MARTIN HARRIS CONSTRUCTION	Design/Build Replacement School	12/14/12	06/13/11	Punchlist Completion	Completion of Closeout Documents	Landscape plant replacements required, and graffiti guard coating questions.
Wasden ES	Steve Johnston	SHA	Tom Reece	CORE Construction	CMAR Pkg #2 - CCTV, Instructional Wall, Security Doors and Gates, Fire Alarm, LAN, ER/TR, Clock/Intercom, Intrusion Alarm	04/30/15	11/12/13	Design (60%)	Design Review (60%)	Value Engineering in progress.

Projects in Progress - CIP rev 14 - 17 Report

SCHOOL NAME	DM	A/E	PM	CONTRACTOR	TYPE WORK	EST SC DATE	DATE BID	VALID STATUS	NEXT MILESTONE	VALID COMMENTS
Wynn ES	Steve Johnston	NRC	Ken Baker	CONTI ELECTRIC, INC.	LAN, Instructional Wall, BTV, CCTV and Intrusion Alarm	11/25/13	03/12/13	Construction (99%)	Substantial Completion (11/25/2013)	As of March 31, , 2014 Repositioning cameras with Sec Svs.
MIDDLE SCHOOLS										
Brinley MS	Steve Johnston	PSC	Ken Baker		ER/TR, LAN, Instructional Wall, BTV	03/20/15	08/05/14	Design (30%)	Design Review (30%)	As of March 31,
Cashman MS			Jeff Wagner		Sanitary Sewer Replacement	08/18/14	03/25/14	Advertisement	Bid Date (03/25/2014)	BIC to CM 10/24/13. Project to be done based on existing design to replace in kind
Guinn MS	Steve Johnston	SHA	Tom Reece	CORE Construction	CMAR Pkg #2 - Electrical System, LAN, Instructional Wall, BTV, ER/TR	04/30/15	11/12/13	Design (60%)	Design Review (60%)	Value Engineering in progress
Knudson MS	Steve Johnston	JMA	Ken Baker		Fire Alarm, ER/TR, Instructional Wall, Electrical System, LAN, BTV, CCTV, Clock/Intercom, Intrusion Alarm	04/24/15	08/20/14	Design (30%)	Design Review (30%)	As of March 31, ,2014 In the hands of Steve Johnston to complete the Design.
Sawyer MS	Steve Johnston	SIGMA	Ken Baker		HVAC Air Handlers and Fire Alarm	02/14/15	07/23/14	Design (95%)	Design Review (95%)	As of March 31, 2014 Design in Progress
Swainston MS	Steve Johnston	PDA	Ken Baker	CONTI ELECTRIC, INC.	Fire Alarm Replacement	11/07/13	07/11/13	Construction (99%)	Substantial Completion	As of March 31, 2014 Scheduling the SFM's inspection.

Projects in Progress - CIP rev 14 - 17 Report

SCHOOL NAME	DM	A/E	PM	CONTRACTOR	TYPE WORK	EST SC DATE	DATE BID	VALID STATUS	NEXT MILESTONE	VALID COMMENTS
West Prep MS	Steve Johnston	SIGMA	John Regan	RYAN MECHANICAL	Chiller Replacement	06/29/14	11/13/13	Construction (30%)	Substantial Completion (06/26/2014)	Scope revisions at DM from 4/13- bid set delivered to CM 7/19/13. Eng OPC bid set is \$1,248,413. Wrench approved amount at \$855,000
HIGH SCHOOLS										
Advanced Tech (HS)	Steve Johnston	MSA	Chuck McQuerry	CONTI ELECTRIC, INC.	Intrusion Alarm, Fire Alarm, and CCTV Replacement	04/29/13	07/31/12	Construction (99%)	Completion of Closeout Documents	Siemens issues. Change Order work in progress.
Desert Rose HS	Steve Johnston	Lee&Sakahara	Chuck McQuerry	COMMERCIAL ROOFERS, INC.	Roof Replacement Pkg #8	11/29/13	07/11/13	Construction (Complete)	Archive	Closeout in progress. Walk pad issues.
Indian Springs J/SHS	Steve Johnston	APTUS	Tom Reece	CORE Construction	CMAR Pkg #2 - CCTV, LAN, BTV, Intrusion Alarm, Fire Alarm, ALS, ER/TR, Clock/Intercom, Instructional Wall	04/30/15	11/12/13	Design (60%)	Design Review (60%)	Value Engineering in progress
LVAISPA	Steve Johnston	MSA	Tim Kusz		Intrusion Alarm, Fire Alarm, ER/TR, LAN, Clock/Intercom, Electrical System	12/18/15	05/20/14	Design (95%)	Design Review (95%)	Hard bid project. (Due to Sally 5.22.14 for BOT)
Moapa Valley HS	Josh Chesnik	TJK	Tom Reece	CORE Construction	Fire Alarm, Intrusion, CCTV (CMAR)			Construction (90%)	Substantial Completion	CES is performing low voltage scope which was rolled into overall gym building project.
Moapa Valley HS	Josh Chesnik	KGA	Tom Reece	CORE Construction	Gymnasium Addition (CMAR)	03/06/14		Construction (90%)	Substantial Completion	Project is progressing well.

Projects in Progress - CIP rev 14 - 17 Report

SCHOOL NAME	DM	A/E	PM	CONTRACTOR	TYPE WORK	EST SC DATE	DATE BID	VALID STATUS	NEXT MILESTONE	VALID COMMENTS
Jeffrey Behavioral Program	John Cernusca	PDA	Ken Baker		LAN, Instructional Wall, ER/TR	10/16/16	05/09/14	Design (95%)	Design Review (95%)	As of March 31, 2014 Waiting for the 95% design meeting to be scheduled.
Washington Cont	John Cernusca	HPA	Ken Baker		LAN Replacement	09/25/14	04/22/14	Design (Complete)	Bid Date (3/11/2014)	As of March 31, 2014 OPC 10% over Budget. Revised dwgs leaving long-arm LCD in place/ Revised OPC being prepared.